

PARK LAKES ELEMENTARY SCHOOL



Address	3925 NORTH STATE ROAD 7, LAUDERDALE LAKES 33319
Location Number	3761
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget	\$1,316,000
Total Facilities Budget	\$874,000

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Music room, art room, and media center renovations are underway.

PROJECT SCOPE

Art Room Renovation and Equipment	\$65,000
Building Envelope Improvements	\$131,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Sprinklers	\$103,000
Music Room Renovation	\$136,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q2 2017

HIRE DESIGNER

Q2 2017 - Q4 2017

PROJECT DESIGN

Q1 2018 - Q2 2019

HIRE CONTRACTOR

Q2 2019 - Q3 2020

ACTIVE CONSTRUCTION

Q3 2020 - Q2 2021

CONSTRUCTION CLOSEOUT

Q1 2021 - Q2 2021

ORIGINAL SCHEDULE Q1 2020

2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee
Playground Structures
Outdoor Benches

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q2 2016 (Actual: 06/2016)

COMPLETE

Q2 2020 (Actual: 05/2020)

MUSIC



COMPLETE

SCOPE

208 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

633 Items Delivered

FLAG:

COMMENTS: Project schedule advanced 500 days.