

PARKSIDE ELEMENTARY SCHOOL



Address	10257 NW 29 STREET, CORAL SPRINGS 33065
Location Number	3631
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget	\$1,268,000
Total Facilities Budget	\$946,000

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Building Envelope Improvements	\$686,000
HVAC Improvements	\$160,000

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q3 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q1 2018

PROJECT DESIGN

Q2 2018 - Q4 2019

HIRE CONTRACTOR

Q2 2018 - Q3 2021

ACTIVE CONSTRUCTION

Q3 2021 - Q3 2023

CONSTRUCTION CLOSEOUT

Q3 2023 - Q4 2023

ORIGINAL SCHEDULE Q2 2020

2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Morning Show Equipment

BUDGET

\$100,000

IN PROGRESS

Digital Marquee
Strike
Access Card Reader

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

Q2 2020 (Actual: 06/2020)

COMPLETE

TBD

MUSIC



COMPLETE

SCOPE

137 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

236 Items Delivered

FLAG:

COMMENTS: