

PEMBROKE PINES ELEMENTARY SCHOOL



Address	6700 SW 9 STREET, PEMBROKE PINES 33023
Location Number	1221
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$5,418,000
Total Facilities Budget	\$5,184,000

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Media center renovations are underway on campus.

PROJECT SCOPE

Additional Funding - Board Approved 08/20/19 (JJ-1)	\$1,175,000
Building Envelope Improvements	\$1,062,000
Electrical Improvements	\$237,000
HVAC Improvements	\$2,036,892
Media Center Improvements	\$281,000
Safety / Security Upgrade	\$134,000
Scope Modification – Chiller Replacement (Complete)	\$158,108

2020 RESET SCHEDULE (CALENDAR YEAR)

PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q2 2017

PROJECT DESIGN

Q3 2017 - Q1 2019

HIRE CONTRACTOR

Q2 2018 - Q4 2019

ACTIVE CONSTRUCTION

Q4 2019 - Q1 2023

CONSTRUCTION CLOSEOUT

Q1 2023 - Q1 2023

ORIGINAL SCHEDULE Q4 2019

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Water fountains

Primary Playground Equipment

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

IMPLEMENTATION

Q1 2018 (Actual: 03/2018)

COMPLETE

Q4 2018 (Actual: 03/2020)

MUSIC



COMPLETE

SCOPE

260 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

153 Items Delivered

FLAG:

COMMENTS: