

PINE RIDGE EDUCATION CENTER



Address	1251 SW 42ND AVENUE, FORT LAUDERDALE 33317
Location Number	0653
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget	\$243,000
Total Facilities Budget	\$174,000

PRIMARY RENOVATIONS

CURRENT PHASE

CLOSEOUT

PROJECT UPDATE

All campus renovations are complete.

PROJECT SCOPE

HVAC Improvements	\$74,000
-------------------	----------

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q4 2017

HIRE DESIGNER

N/A

PROJECT DESIGN

N/A

HIRE CONTRACTOR

Q1 2018 - Q2 2018

ACTIVE CONSTRUCTION

Q2 2018 - Q3 2019

CONSTRUCTION CLOSEOUT

Q3 2019 - Q2 2021

ORIGINAL SCHEDULE Q3 2019

2018 SCHEDULE Q3 2019

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Projectors
- Two-way radios
- Student Desks
- Teacher Planning Room Upgrade
- Laptops for the Computer Lab
- TV Studio Equipment
- Tv Monitors

BUDGET

\$100,000

IN PROGRESS

- TV monitors and installation

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q4 2016 (Actual: 11/2016)

COMPLETE

Q4 2017 (Actual: 08/2017)

FLAG:

COMMENTS: