

SEAGULL ALTERNATIVE HIGH SCHOOL



Address	425 SW 28TH STREET, FORT LAUDERDALE 33315
Location Number	0601
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget	\$2,731,082
Total Facilities Budget	\$2,555,082

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Fire alarm conduits for Buildings 1 and 4 are being installed on campus.

PROJECT SCOPE

Additional Funding - Board Approved 02/20/19 (JJ-4)	\$1,131,082
Building Envelope Improvements	\$330,000
Fire Alarm	\$252,000
Fire Sprinklers	\$392,000
HVAC Improvements	\$171,000
Media Center Improvements	\$179,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q1 2017

PROJECT DESIGN

Q2 2017 - Q4 2018

HIRE CONTRACTOR

Q4 2018 - Q2 2019

ACTIVE CONSTRUCTION

Q2 2019 - Q4 2021

CONSTRUCTION CLOSEOUT

Q4 2021 - Q1 2022

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q2 2020

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Printers
- Two-way radios
- Chairs
- Playground upgrades
- Lenovo 300e

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

N/A (Actual: N/A)

COMPLETE

Q1 2020 (Actual: 02/2020)

FLAG:

COMMENTS: