

SHERIDAN PARK ELEMENTARY SCHOOL



Address	2310 N 70 TERRACE, HOLLYWOOD 33024
Location Number	1321
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$3,573,377
Total Facilities Budget	\$3,215,000

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Building Envelope Improvements	\$1,577,000
Electrical Improvements	\$336,000
Fire Alarm	\$294,000
HVAC Improvements	\$470,000
Media Center Improvements	\$365,000
Safety / Security Upgrade	\$73,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q1 2018

PROJECT DESIGN

Q1 2018 - Q1 2020

HIRE CONTRACTOR

Q3 2019 - Q4 2021

ACTIVE CONSTRUCTION

Q4 2021 - Q4 2023

CONSTRUCTION CLOSEOUT

Q4 2023 - Q1 2024

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- ID Machine
- Poster Maker
- Desktop
- Desks For Front Office
- Carpet Extractor
- Promethean Boards
- Strikes
- Carpet Replacement

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

Q2 2019 (Actual: 06/2019)

COMPLETE

Q1 2020 (Actual: 03/2020)

MUSIC



COMPLETE

SCOPE

420 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

309 Items Delivered

FLAG:

COMMENTS: