

SHERIDAN TECHNICAL HIGH SCHOOL



Address	3775 SW 16TH STREET, FORT LAUDERDALE 33312
Location Number	1051-1
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget	\$2,210,000
Total Facilities Budget	\$2,170,000

PRIMARY RENOVATIONS

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Drawings are being developed by a professional design team. Once complete, a contractor will be hired to begin construction.

PROJECT SCOPE

Building Envelope Improvements	\$1,448,000
HVAC Improvements	\$622,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2017 - Q4 2017

HIRE DESIGNER

Q3 2017 - Q2 2020

PROJECT DESIGN

Q3 2020 - Q1 2022

HIRE CONTRACTOR

Q3 2019 - Q2 2022

ACTIVE CONSTRUCTION

Q2 2022 - Q3 2024

CONSTRUCTION CLOSEOUT

Q3 2024 - Q4 2024

ORIGINAL SCHEDULE Q4 2020

2018 SCHEDULE Q2 2022

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

Q2 2019 (Actual: 05/2019)

COMPLETE

Q2 2020 (Actual: 09/2019)

ThinkPad L390

ThinkPad 15.6-inch Backpacks

FLAG:

COMMENTS: