

TEDDER ELEMENTARY SCHOOL



Address	4157 NE 1 TERRACE, DEERFIELD BEACH 33064
Location Number	0571
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$4,510,616
Total Facilities Budget	\$4,315,616

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Contractors are currently preparing the campus for construction.

PROJECT SCOPE

Additional Funding - Board Approved 03/31/20 (11)	\$1,027,616
Building Envelope Improvements	\$1,671,000
Fire Alarm	\$294,000
Fire Sprinklers	\$215,000
HVAC Improvements	\$994,000
PE/Athletic Improvements	\$14,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q2 2016 - Q3 2016

HIRE DESIGNER

Q2 2016 - Q1 2017

PROJECT DESIGN

Q1 2017 - Q3 2019

HIRE CONTRACTOR

Q4 2017 - Q4 2020

ACTIVE CONSTRUCTION

Q4 2020 - Q1 2023

CONSTRUCTION CLOSEOUT

Q1 2023 - Q2 2023

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

- Teacher Chairs
- Benches for Common Areas
- Media Center Furniture
- Playground Upgrades
- Digital Marquee

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2016 (Actual: 01/2016)

IMPLEMENTATION

Q2 2016 (Actual: 06/2016)

COMPLETE

Q2 2018 (Actual: 12/2018)

MUSIC



COMPLETE

SCOPE

407 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

254 Items Delivered

FLAG:

COMMENTS: