

WHIDDON-ROGERS EDUCATION CENTER



Address	700 SW 26TH STREET, FORT LAUDERDALE 33315
Location Number	0452
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget	\$5,680,000
Total Facilities Budget	\$5,426,000

PRIMARY RENOVATIONS

CURRENT PHASE

HIRE CONTRACTOR

PROJECT UPDATE

The school is in the process of hiring a contractor to complete its renovations.

PROJECT SCOPE

Building Envelope Improvements	\$1,246,000
Fire Alarm	\$462,000
HVAC Improvements	\$1,324,000
Improvements to or Replacement of Building 10	\$525,000
Improvements to or Replacement of Building 11	\$569,000
Improvements to or Replacement of Building 12	\$499,000
Improvements to or Replacement of Building 13	\$559,000
Media Center Improvements	\$142,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q1 2016 - Q1 2016

HIRE DESIGNER

Q1 2016 - Q2 2017

PROJECT DESIGN

Q2 2017 - Q2 2020

HIRE CONTRACTOR

Q2 2020 - Q3 2021

ACTIVE CONSTRUCTION

Q3 2021 - Q4 2023

CONSTRUCTION CLOSEOUT

Q4 2023 - Q1 2024

ORIGINAL SCHEDULE Q3 2019

2018 SCHEDULE Q1 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Signs/Banners
 Backless Benches
 Interior Painting
 Digital Marquee
 Cafeteria Tables
 Laptops

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

IMPLEMENTATION

Q4 2015 (Actual: 12/2015)

COMPLETE

Q3 2017 (Actual: 08/2017)

MUSIC



COMPLETE

SCOPE

17 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

67 Items Delivered

FLAG:

COMMENTS: