

WILLIAM E. DANDY MIDDLE SCHOOL



Address	2400 NW 26 STREET, FORT LAUDERDALE 33311
Location Number	1071
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget	\$7,635,550
Total Facilities Budget	\$7,318,550

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Roofing repairs, restroom renovations, and HVAC improvements are currently underway.

PROJECT SCOPE

Additional Funding - Board Approved 11/06/19 (JJ-3)	\$4,023,550
Building Envelope Improvements	\$2,042,000
Fire Alarm	\$462,000
Fire Sprinklers	\$16,000
HVAC Improvements	\$533,000
Improvements to or Replacement of Building 18	\$59,000
Safety / Security Upgrade	\$83,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2016 - Q4 2016

HIRE DESIGNER

Q4 2016 - Q3 2017

PROJECT DESIGN

Q4 2017 - Q2 2019

HIRE CONTRACTOR

Q3 2018 - Q1 2020

ACTIVE CONSTRUCTION

Q1 2020 - Q1 2023

CONSTRUCTION CLOSEOUT

Q1 2023 - Q2 2023

ORIGINAL SCHEDULE Q4 2019

2018 SCHEDULE Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria Sound System
 Projector
 Murals
 Exterior painting
 Cafeteria Tables
 Media Center furniture
 Walkway Paintings
 Aiphone

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2016 (Actual: 12/2016)

IMPLEMENTATION

Q1 2018 (Actual: 03/2018)

COMPLETE

Q4 2018 (Actual: 12/2019)

MUSIC



COMPLETE

SCOPE

130 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

160 Items Delivered

FLAG:

COMMENTS: