

WINSTON PARK ELEMENTARY SCHOOL



Address	4000 WINSTON PARK BOULEVARD, COCONUT CREEK 33073
Location Number	3091
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$3,051,600
Total Facilities Budget	\$2,444,600

PRIMARY RENOVATIONS

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

Music room renovations and fire sprinkler system improvements are currently underway.

PROJECT SCOPE

Art Room Renovation and Equipment	\$65,000
Building Envelope Improvements	\$289,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Sprinklers	\$819,000
HVAC Improvements	\$736,000
Music Room Renovation	\$136,000
Deduction of Funding - Board Approved 5/19/20 (JJ-19)	(\$336,400)
Scope Modification – Chiller Replacement (Complete)	\$297,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q2 2017 - Q3 2017

HIRE DESIGNER

Q3 2017 - Q1 2018

PROJECT DESIGN

Q2 2018 - Q3 2019

HIRE CONTRACTOR

Q3 2019 - Q3 2020

ACTIVE CONSTRUCTION

Q3 2020 - Q2 2022

CONSTRUCTION CLOSEOUT

Q2 2022 - Q3 2022

ORIGINAL SCHEDULE Q3 2020

2018 SCHEDULE Q3 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Art Tables
 Recordex
 Televisions
 Bulletin Boards
 Cart Wiring

BUDGET

\$100,000

SCHEDULE

(CALENDAR YEAR)

PLANNING / DESIGN

Q4 2017 (Actual: 11/2017)

IMPLEMENTATION

Q1 2018 (Actual: 03/2018)

COMPLETE

Q4 2018 (Actual: 10/2018)

MUSIC



COMPLETE

SCOPE

158 Instruments Delivered

TECHNOLOGY



COMPLETE

SCOPE

669 Items Delivered

FLAG:
 COMMENTS: