

Cooper City High School



Address: 9401 STIRLING ROAD, COOPER CITY 33328
 Location Num: 1931
 Board District: 6
 Board Member: Laurie Rich Levinson
 ADEFP Budget: \$12,055,872
 Total Facilities Budget (Sum of Projects): \$8,709,000

PRIMARY RENOVATIONS P.002133 SMART Program Renovations

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

Building Dept. 100% CD R02 review started on 6/9/20. Building Dept. R02 review in progress as of 6/30/21. Site Utility, Fire Alarm, and Roofing approved. Building, Plumbing, Mechanical, Fire Safety, and Fire Protection are revised and resubmit.

PROJECT SCOPE

Building Envelope Improvements- Re-roofing Buildings 13,21 & 22
 Electrical Improvements- Transformers, Switchgear, Sub Panels, Lighting replacement
 Fire Sprinklers at Buildings 4,6,9, & 16
 HVAC Improvements at Buildings 6 and 16
 Renovation of Building 5
 Auditorium Accessibility
 Safety / Security Upgrade
 STEM Lab Improvements- Robotics and Cyber Security Labs renovation

BUDGET

Design	\$640,000
Construction	\$6,080,000
Construction Mgmt	\$1,024,990
Contingency	\$831,010
Consultants	\$15,000
Utilities	\$18,000
Project Total:	\$8,609,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING

Q4 2017 - Q4 2017

HIRE DESIGNER

Q3 2017 - Q3 2018

PROJECT DESIGN

Q3 2018 - Q3 2021

HIRE CONTRACTOR

Q3 2017 - Q1 2022

ACTIVE CONSTRUCTION

Q1 2022 - Q1 2025

CONSTRUCTION CLOSEOUT

Q1 2025 - Q2 2025

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

BUDGET

\$100,000

IN PROGRESS

Coordinating proposals

ATHLETICS

✓
COMPLETE

SCOPE

Weight Room

MUSIC

✓
COMPLETE

SCOPE

166 Instruments Delivered

TECHNOLOGY

✓
COMPLETE

SCOPE

150 Items Delivered

FLAG: