

Dania Elementary School



Address: 300 SE 2 AVENUE, DANIA 33004
 Location Num: 101
 Board District: 1
 Board Member: Ann Murray
 ADEFP Budget: \$2,861,000
 Total Facilities Budget (Sum of Projects): \$2,602,000

PRIMARY RENOVATIONS P.002061 SMART Program Renovations

CURRENT PHASE

PROJECT DESIGN

PROJECT UPDATE

The consultant submitted 4 options for the Music Room on 3/18. Music room option selected at School Board workshop this month.

PROJECT SCOPE

Demolition of building 2 Bldg 1 - music room renovation, art room renovation, and equipment and media center improvements. Electrical Improvements Emergency lighting Building 1, 3, 4, 5, 7, 9 Exit signage Building 1, 3, 4, 5 Light Poles: Site Bldg 1, Receptacles Building 1, 3, 4, 6, 9, 11 Install New MDP-1 and TC Building 1 Install New DPLP7 and 7L1 Building 7 Building Envelope Improvements Exterior lighting Building 1, 3, 4, 7, 9, 10, 11 Remove and Replace Brick Exterior Building 1 Painting Building 1, 3, 4, 5, 7, 11 Replace Exterior Door Hardware Building 1, 3, 5, 6, 7, 11 Window Building 2 Reroof Building 2, 7, 10, 11 Demolish Building 8

BUDGET

Design	\$250,000
Construction	\$1,744,979
Construction Mgmt	\$195,156
Contingency	\$301,513
Consultants	\$5,176
Utilities	\$5,176
Project Total:	\$2,502,000

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING
Q3 2017 - Q3 2017
HIRE DESIGNER
Q3 2017 - Q2 2018
PROJECT DESIGN
Q2 2018 - Q4 2021
HIRE CONTRACTOR
Q4 2021 - Q4 2022
ACTIVE CONSTRUCTION
Q4 2022 - Q2 2025
CONSTRUCTION CLOSEOUT
Q2 2025 - Q3 2025

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

IMPLEMENTATION

DELIVERED

Golf carts
murals

BUDGET

\$100,000

IN PROGRESS

picnic table
benches

MUSIC

✓
COMPLETE

SCOPE

431 Instruments Delivered

TECHNOLOGY

✓
COMPLETE

SCOPE

365 Items Delivered

FLAG: