

Everglades High School



Address: 17100 SW 48 COURT, MIRAMAR 33027
 Location Num: 3731
 Board District: 2
 Board Member: Patricia Good
 ADEFP Budget: \$8,040,254
 Total Facilities Budget (Sum of Projects): \$6,412,127

PRIMARY RENOVATIONS P.001985 SMART Program Renovations

CURRENT PHASE

CONSTRUCTION CLOSEOUT

PROJECT UPDATE

This project received its board approval of the Final Acceptance/Final Change order/ Final Retainage on 5/18/2021. The Certificate of Final Inspection (OEF 209) form was received on 6/29/2021. Currently in contact with the GC for closeout documents.

PROJECT SCOPE

Reroofing: Buildings 1, 2, 3
 HVAC Improvements: Buildings 1, 2, 3

BUDGET

Design	\$303,000
Construction	\$4,131,416
Direct Purchase	\$949,247
Construction Mgmt	\$649,937
Contingency	\$270,907
Consultants	\$7,620
Project Total:	\$6,312,127

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING
Q2 2017 - Q2 2017
HIRE DESIGNER
Q2 2017 - Q4 2017
PROJECT DESIGN
Q4 2017 - Q2 2019
HIRE CONTRACTOR
Q4 2018 - Q3 2019
ACTIVE CONSTRUCTION
Q3 2019 - Q4 2020
CONSTRUCTION CLOSEOUT
Q4 2020 - Q2 2021

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops
 (6) printers
 aiphone & strike

BUDGET

\$100,000

ATHLETICS

✓
 COMPLETE

SCOPE

Weight Room

MUSIC

✓
 COMPLETE

SCOPE

327 Instruments delivered

TECHNOLOGY

✓
 COMPLETE

SCOPE

1,312 Items Delivered