

Walker Elementary School



Address: 1001 NW 4 STREET, FORT LAUDERDALE 33311
 Location Num: 321
 Board District: 5
 Board Member: Dr. Rosalind Osgood
 ADEFP Budget: \$3,711,090
 Total Facilities Budget (Sum of Projects): \$3,528,090

PRIMARY RENOVATIONS P.001938 SMART Program Renovations

CURRENT PHASE

ACTIVE CONSTRUCTION

PROJECT UPDATE

CU 1-1 & CU 1-2 passed reenergize inspection. Installation of fire alarm is in progress. the Notice to Cure (Fire Alarm, and Roof installation schedule) was forwarded to OAC Action. 1- Re-roofing bldg.# 5 logistics, LWIC until mid August 2- Fire rated Electrical 504D, 504 & 505

PROJECT SCOPE

HVAC Improvements: Buildings 1 & 5 Reroofing: Building 5
 Fire Alarm System Replacement: Campus wide

BUDGET

Design	\$121,000
Construction	\$2,533,320
FF&E and Technology	\$7,249
Direct Purchase	\$413,914
Construction Mgmt	\$290,508
Contingency	\$42,867
Consultants	\$19,232
Project Total:	\$3,428,090

2020 RESET SCHEDULE

(CALENDAR YEAR)

PROJECT PLANNING
Q4 2016 - Q4 2016
HIRE DESIGNER
Q4 2016 - Q2 2017
PROJECT DESIGN
Q2 2017 - Q4 2018
HIRE CONTRACTOR
Q1 2018 - Q3 2019
ACTIVE CONSTRUCTION
Q3 2019 - Q1 2022
CONSTRUCTION CLOSEOUT
Q1 2022 - Q2 2022

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Technology for D3 & D4 & laptops

BUDGET

\$100,000

MUSIC

✓
COMPLETE

SCOPE

58 Instruments Delivered

TECHNOLOGY

✓
COMPLETE

SCOPE

141 Items Delivered

FLAG: